2022, an expenditure of Rs 611.25 Cr has been incurred. He further presented the breakup of the expenditure among the sub-heads as shown below:

Particulars	JICA	HEFA	Technology Research Park
Mobilization Advance	Rs 37,10,44,918.00	Rs 18,00,467.00	-Rs 1.00
Value of Work	Rs 4,26,67,55,385.00	Rs 80,38,20,728.29	Rs 57,42,85,417.00
Secured Advance	Rs 9,63,23,684.00	-Rs 11,01,150.00	-Rs 4,07,648.00
Total	**Rs 4,73,41,23,987.00**	**Rs 80,45,20,045.29**	**Rs 57,38,77,768.00**
Grand Total		**Rs 6,11,25,21,800.29**	

He further stated that during the period an academic department building of Chemistry was inaugurated and occupied.

Package 3B: As approved in 12th BWC meeting (item No. 7), the Contract for the Construction of Permanent Campus of IITH at Kandi (Package-3B) was awarded to M/s. Shapoorji Pallonji & Company Pvt. Ltd. (SPCPL), for **Rs 820,96,51,369/-**. The Contractor had started the work on 01/08/2019. As on 31-10-2022, an expenditure of **Rs 458.88 Cr** has been incurred. The breakup of the expenditure among the sub-heads is as following:

Particulars	JICA	HEFA
Mobilization Advance	Rs 55,82,48,989.41	Rs 5,83,04,202.80
Value of Work	Rs 3,36,41,83,056.00	Rs 47,49,59,850.00
Secured Advance	Rs 11,18,65,846.00	Rs 2,13,07,783.00
Total	**Rs 4,03,42,97,891.41**	**Rs 55,45,71,835.80**
Grand Total	**Rs 4,58,88,69,727.21**	

The Director further stated that, during the period under report another hostel building has been completed and occupied.

Comments of AS(TE), MoE: May be considered. However, no-cost time extension for project completion was till 31st October 2022, which is already over, therefore, IITH is requested to submit project completion report in respect of Projects as per Cabinet approved DPR funded by HEFA and MoE grants.

Resolution: *The Board noted the report on campus development works of IIT Hyderabad.*

Item No. 41.5.4: Report on proposal for construction of precast 2 Nos Faculty Housing Towers (G+12), 3 Nos Staff Housing Towers (G+12) and 3 Nos Hostel Blocks (G+6) RCC Structure

The Director stated that in view of expected increase in the student strength in the next few years and to meet the projected academic & administrative needs, additional Faculty and Staff are required to be recruited. MHRD vide letter no. F.41-04/2020- TS-VII dated 04/05/2020 asked the IITs for initiating new proposals. Accordingly, for accommodation facilities and other amenities to Faculty, Staff and Students, the following new construction proposals were initiated to obtain HEFA Fresh Loan on accord of approval by Ministry of Education (MOE), Govt. of India (GOI).

(a) **Construction of Three Additional Precast Hostels**: It is proposed to construct 3 additional blocks of precast hostels to cater to the increasing demand of student's intake. The Institute had recently completed a 336-boarder hostel which took about one-years' time to complete. To ensure

speedy construction, the Institute is proposing to adopt precast technology for these additional hostels and preliminary estimates have been prepared for an amount of Rs 58.09 Cr.

(b) **Housing:** It is proposed to construct additional faculty and staff housing to cater to the existing shortages of accommodation in the campus. The preliminary estimates for the housing, which is proposed to be constructed with precast technology for fast completion has been prepared for an amount of Rs. 227.66 cr.

A DPR was submitted to MoE for Sanction and Government of India vide letter No. 11-13/2021 -TS-I dated 11.07.2022 accorded sanction for the detailed project report (DPR) for an amount of Rs 285.75 Crore, wherein a provision of Rs 58.09 Cr has been allocated for the Construction of 3 Blocks of "336 Boarders Precast Hostels" and Rs 227.66 Cr has been allocated for the Construction of 2 numbers of Faculty (G+12 & 72 flats in each building) and 3 numbers of Staff Housing (G+12 & 72 flats in each building) at IITH. He also presented the plinth area in Sqm against each proposed building.

He further stated that the above works will be funded by loan from HEFA under Window II, as per which the IITH will have to repay the 25% of the principal amount of the loan from its internal revenue for a period of 10 years and 75% of the principal amount along with the yearly interest component of the loan will be borne by MoE.

After obtaining the loan approval from HEFA, tenders were invited on 13-09-2022 and after evaluation of technical and financial bids, the contract for "Construction of precast 2 Nos Faculty Housing Towers (G+12), 3 Nos Staff Housing Towers (G+12) and 3 Nos Hostel Blocks (G+6) RCC Structure at IITH, Kandi, Sangareddy" was awarded to M/s Teemage Builders Private Ltd for Rs 254,65,48,485.00 (Rupees Two Hundred Fifty-Four Crore Sixty-Five Lakh Forty-Eight Thousand Four Hundred Eighty-Five Only) including GST.

He also stated that the timelines for completing the construction of Hostel Block (PCH-1) is 300 days and Hostel Block (PCH-2) & Hostel Block (PCH-3) is 450 days. For construction of Faculty Housing FT1A-C Type and FT1B-C Type the timeline is 630 & 720 days respectively. The timeline for construction of all the proposed staff housing i.e., Staff Housing (ST1A-E Type), Staff Housing (ST2A-D Type) and Staff Housing (ST1B-D Type) is 540 days.

Comments of AS(TE), MoE: May be noted.

Resolution: *The Board noted the report on construction of precast 2 Nos Faculty Housing Towers (G+12), 3 Nos Staff Housing Towers (G+12) and 3 Nos Hostel Blocks (G+6) RCC Structure.*

Item No. 41.5.5: Report on Academics

The Director stated that, two new Sponsored PhD programs have been introduced in the Academic year 2022-23 i.e., Special PhD admissions under Department of Heritage Science and Technology sponsored by SVYRI (charitable trust) and Special PhD admissions under Climate Change sponsored by Greenko. He further stated that, the PhD program in Heritage Science and Technology envisages development of researchers that can apply methods from science and technology in aforementioned domains and undertake challenges for the benefit of the society. The program is designed to train candidates by a broad spectrum of course work in HST followed by research activity in diverse heritage domains such as Instrumentation and Analytics for Yoga, Acoustics of instruments & Computational Music, Indian language technologies - OCR for epigraphy/manuscriptology, Indian language Text-2-speech, Automatic Speech recognition, Natural language processing, Heritage structures and conservation, ML and data science for Heritage